



Job #15585753

Gas Furnace Tune Up Report

Job Info	
Date 1/10/2019	Technician Name Shawn Wiebke
Customer Rasmussen, Evan	Phone (608) 354-7706
Location Address 2021 Market Street, La Crosse, WI 54601 USA	Contact Person -
Model Number (1) SLP98UH070XV36B-02	Serial Number (1) 5918K12985
Model Number (2) -	Serial Number (2) -
Air Filter Type & Size (1) X6669	Air Filter Type & Size (2) -
Humidifier Water Panel (1) #35	Humidifier Water Panel (2) -
Furnace Checklist	
1. Check thermostat and adjust where necessary <input checked="" type="checkbox"/> OK "Leveled thermostat"	2. Test safety controls <input checked="" type="checkbox"/> OK
3. Inspect, adjust and clean burners <input checked="" type="checkbox"/> OK	4. Clean and adjust ignition assembly or OHM ignitor <input checked="" type="checkbox"/> OK
5. Check micro and signal from flame sensor <input checked="" type="checkbox"/> OK	6. Adjust gas/air mixture for optimum efficiency <input checked="" type="checkbox"/> OK
7. Oil motor bearings <input checked="" type="checkbox"/> OK	8. Clean condensate trap <input checked="" type="checkbox"/> OK
9. Check all gas connections located inside furnace <input checked="" type="checkbox"/> OK	10. Adjust gas/pilot pressure <input checked="" type="checkbox"/> OK

<p>11. Inspect and adjust blower belts</p> <p><input checked="" type="checkbox"/> OK <input checked="" type="checkbox"/> N/A</p>	<p>12. Inspect and clean air filter, replace with customer consent if necessary</p> <p><input checked="" type="checkbox"/> Needs Action</p> <p>"More frequent filter changes are recommended"</p>
<p>13. Inspect, clean and tighten all intake/exhaust venting</p> <p><input checked="" type="checkbox"/> OK</p>	<p>14a. Perform Combustion Tests</p> <p><input checked="" type="checkbox"/> OK</p>
<p>14b. Level of CO(Carbon Monoxide)</p> <p>10ppm</p>	<p>14c. Level of O2</p> <p>5.8%</p>
<p>14d. Level of Efficiency</p> <p>97%</p>	<p>15. Clean and adjust fan timer controls</p> <p><input checked="" type="checkbox"/> OK</p>
<p>16. Inspect and clean heat exchanger thoroughly</p> <p><input checked="" type="checkbox"/> OK</p>	<p>17. Ensure correct temperature rise</p> <p>21</p>
<p>18. Check electrical wiring and ensure connections are tight</p> <p><input checked="" type="checkbox"/> OK</p>	<p>19. Cycle unit and adjust accordingly</p> <p><input checked="" type="checkbox"/> OK</p>
<p>20. Inspect blower access door and ensure correct operation</p> <p><input checked="" type="checkbox"/> OK</p>	<p>21. Additional notes</p> <p>Furnace is in good working order, continue to maintain on an annual basis</p>

Humidifier Check List

1. Clean humidifier water tray and orifice

OK

2. Replace water panel

OK

Signature/Initial

Customer

ER

Technician

SW